

Community Notice 8

Wanda Lane, Tobin Drive & Ronald Court Infrastructure Upgrades & Rehabilitation

October 7, 2019

Halifax Water and the Halifax Regional Municipality are upgrading infrastructure on **Wanda Lane, Tobin Drive** and **Ronald Court**. Halifax Water's work includes the replacement of the water and wastewater system in various areas, the addition of a deep stormwater system on Wanda Lane, and channel improvements in Ellenvale Run. The municipality is undertaking various street improvements including curb, gutter and sidewalk work, as well as the replacement of the bridge on Tobin Drive.

Project Update - Weeks of October 7 & October 14

Wanda Lane

- Excavate/break/install/ backfill sanitary and storm mains
- Sanitary, storm and water services install
- Continue full depth gravel removal and replacement with type 2
- Continue to install water main
- Placement of gravels for curb and roadway from Bella Vista to Ronald
- Curb gutter and sidewalk placement from Bella Vista to Ronald
- Water main chlorinate/ Dechlorinate Bella Vista to Ronald

Tobin Drive

- Asphalt/gravel removal
- Type 2 roadway gravel placement
- Placement of type 1 curb and roadway gravels
- Curb gutter and sidewalk placement
- Completion of box culvert installation
- Upstream and downstream tieins to box culvert
- Completion of storm sewer at box culvert

Ronald Court

- Place type 1 curb and roadway gravels
- · Curb and gutter
- Water main chlorinate/ dechlorinate

Ellenvale Run

- By-Pass pumping
- Rock mitigation measures
- Prep bedding for concrete liner
- Liner installation and backfill (completion of last segment)
- Placement of stone/riffles in liner
- Place bridge abutments
- · Cast in place tie-in
- Pedestrian bridge installation
- Handrail installation
- Reinstatements/landscaping

Light at the End of the Tunnel

October will be a busy month on this project. Construction will continue in the streets as pipework is completed, road preparation begins. At the same time, restoration work within Ellenvale Run also continues into October with the final segments being installed through October into November.

Final pavement and street/sidewalk restoration will begin in November with any project deficiencies managed in December, if weather/temperatures allow, or in Spring 2020 if the weather doesn't cooperate.



Project Contacts

lan Guppy Project Manager Halifax Water guppyi@halifaxwater.ca 902-476-1610 Jim Cash Project Manager Dexter Construction jimcash@dexter.ca 902-497-7701 Dylan Hayne Project Manager Halifax Regional Municipality hayned@halifax.ca 902-292-3521 Halifax Water Customer Care Centre Mon - Fri 8:00 AM - 8:00 PM customercare@halifaxwater.ca

For Project Information & Updates, visit: halifaxwater.ca/project/wanda-lane-tobin-drive-ronald-court



