

October 21, 2019

Halifax Water and the Halifax Regional Municipality are upgrading infrastructure on **Wanda Lane, Tobin Drive and Ronald Court**. Halifax Water's work includes the replacement of the water and wastewater system in various areas, the addition of a deep stormwater system on Wanda Lane, and channel improvements in Ellenvale Run. The municipality is undertaking various street improvements including curb, gutter and sidewalk work, as well as the replacement of the bridge on Tobin Drive.

This community notice contains a revised map, please disregard the map in Community Notice 9.

Street Parking & Access to Driveways

In the coming weeks, the contractor, Dexter Construction will be starting work to prepare and install sidewalks, curbs and gutters. This work involves the precise placement and compaction of gravel, followed by concrete form installation, concrete pouring, finishing, and curing time.

To ensure the contractor has access to the areas of the work zone where this work will take place, resident access to driveways and on-street parking will not be allowed in the following areas on this schedule (see attached map for more details):

Wanda Lane from Belle Vista Drive up to including Ronald Court:	Oct. 21 – Oct. 29
Tobin Drive from Cul-De-Sac end to Christopher Avenue:	Oct. 30 – Nov. 5
Wanda Lane from Ronald Court to Mount Edward Road:	Nov. 6 - Nov. 8

This schedule may be subject to change based on weather conditions.

Project Update - Weeks of October 21 & October 28

Wanda Lane

- Sanitary, storm and water services install
- Continue full depth gravel removal and replacement with type 2
- Placement of gravels for curb and roadway
- Curb gutter and sidewalk placement
- Water main chlorinate/dechlorinate
- Start driveway reinstatements

Ronald Court

- Place type 1 curb and roadway gravels
- Curb and gutter
- Water main chlorinate/dechlorinate
- Driveway reinstatements

Tobin Drive

- Type 2 roadway gravel placement
- Placement of type 1 curb and roadway gravels
- Curb gutter and sidewalk placement
- Completion of box culvert installation
- Upstream and downstream tie-ins to box culvert
- Completion of storm sewer at box culvert
- Start reinstatements

Ellenvale Run

- Place bridge abutments
- Cast in place tie-in
- Pedestrian bridge installation/deck
- Handrail installation
- Reinstatements/landscaping
- In-stream plantings

Project Contacts

Ian Guppy
Project Manager
Halifax Water
guppyi@halifaxwater.ca
902-476-1610

Jim Cash
Project Manager
Dexter Construction
jimcash@dexter.ca
902-497-7701

Dylan Hayne
Project Manager
Halifax Regional Municipality
hayned@halifax.ca
902-292-3521

Halifax Water
Customer Care Centre
Mon - Fri 8:00 AM - 8:00 PM
customer@halifaxwater.ca
902-420-9287

For Project Information & Updates, visit: halifaxwater.ca/project/wanda-lane-tobin-drive-ronald-court

