

October 16, 2019

Halifax Water and the Halifax Regional Municipality are upgrading infrastructure on **Wanda Lane, Tobin Drive and Ronald Court**. Halifax Water's work includes the replacement of the water and wastewater system in various areas, the addition of a deep stormwater system on Wanda Lane, and channel improvements in Ellenvale Run. The municipality is undertaking various street improvements including curb, gutter and sidewalk work, as well as the replacement of the bridge on Tobin Drive.

Project Update - Weeks of October 21 & October 28

Wanda Lane

- Sanitary, storm and water services install
- Continue full depth gravel removal and replacement with type 2
- Placement of gravels for curb and roadway
- Curb gutter and sidewalk placement
- Water main chlorinate/dechlorinate
- Start driveway reinstatements

Tobin Drive

- Type 2 roadway gravel placement
- Placement of type 1 curb and roadway gravels
- Curb gutter and sidewalk placement
- Completion of box culvert installation
- Upstream and downstream tie-ins to box culvert
- Completion of storm sewer at box culvert
- Start reinstatements

Ellenvale Run

- Place bridge abutments
- Cast in place tie-in
- Pedestrian bridge installation/deck
- Handrail installation
- Reinstatements/landscaping
- In-stream plantings

Ronald Court

- Place type 1 curb and roadway gravels
- Curb and gutter
- Water main chlorinate/dechlorinate
- Driveway reinstatements

Light at the End of the Tunnel

October continues to be a busy month on this project. Construction continues in the streets as pipework is completed, road preparation begins. At the same time, restoration work within Ellenvale Run also continues into October with the final segments being installed through October into November.

Final pavement and street/sidewalk restoration will begin in November with any project deficiencies managed in December, if weather/temperatures allow, or in Spring 2020 if the weather doesn't cooperate.



Project Contacts

Ian Guppy
Project Manager
Halifax Water
guppyi@halifaxwater.ca
902-476-1610

Jim Cash
Project Manager
Dexter Construction
jimcash@dexter.ca
902-497-7701


Dylan Hayne
Project Manager
Halifax Regional Municipality
hayned@halifax.ca
902-292-3521

Halifax Water
Customer Care Centre
Mon - Fri 8:00 AM - 8:00 PM
customer@halifaxwater.ca
902-420-9287








For Project Information & Updates, visit: halifaxwater.ca/project/wanda-lane-tobin-drive-ronald-court

WANDA LANE, TOBIN DRIVE & RONALD COURT INFRASTRUCTURE UPGRADES

DARTMOUTH



LEGEND

-  New Bridge
-  New Paving
-  New Sidewalk
-  Water Main Renewal
-  Old Sanitary Sewer Converted to New Deep Storm Sewer
-  New Sanitary Sewer
-  Ellenvale Run Channel Upgrades



Work Type	Oversight
New Paving	HRM
New Sidewalk	HRM
New Bridges	HRM
Water Main Renewal	Halifax Water
Converted Stormwater Main	Halifax Water
New Wastewater Main (Sewer)	Halifax Water
Ellenvale Run Channel Upgrades	Halifax Water

